



# Main Fire Station

Project Location: SW corner of Foster Road and NW 1<sup>st</sup> Ave.



**Project Description:** The City’s Main Fire Station is over 40 years old and has outlived its useful life as well as exceeded the capacity and changes to the operations of the Fire Rescue Department. The new facility will include the City’s Emergency Operations Center, four drive-through bays, Fire Administrative Offices, Fire Inspection offices, training space, and living quarters.

ENGINEER/ARCHITECT


**Currie Sowards Aguila Architects**

CONTRACTOR

**West Construction, Inc.**

**PROJECT PROGRESS: DECEMBER 2016**

- West side slab has been poured, Elevator pit and walls are complete, block work on the shaft starting this week. Formed and poured columns for the Apparatus Bay.
- East side block work is done up to the bottom of beams, on the load bearing walls.
- Architectural concrete mock up has been approved, forms for the isolated columns are being installed currently, and columns will be poured this week.
- Slab prep is being done in the east half, and remaining underground plumbing will start this week. Formed and poured tie beam for second floor.



NORTH ELEVATION



**TENTATIVE WORK SCHEDULE**

100% Design	April 2014
Contractor Award	January 2016
Groundbreaking	March 18, 2016
Construction	14-16 months
Substantial Completion	July 2017

CITY OF HALLANDALE BEACH – OFFICE OF CAPITAL IMPROVEMENT

CONTACT INFORMATION:

**Director**

**Sarita Shamah**

**(954) 457-2995**

[sshamah@CoHB.org](mailto:sshamah@CoHB.org)